

TABLE 1A

Sand Transfer Station <small>ie., CSD production</small>				Production Details csd SANDPIPER			
Date / Week ending	Date if earlier	Hours reading	Hours Runnin g	Cubic Metres reading	Actual cubic metres pumped	Cubic metres per hour	Area worked / Comments
25.06.04		1748		264238			Cunninghame Arm - Long Island
02.07.04	01.07.04	1764	16	266723	2485	155	Cunninghame Arm - Long Island
09.07.04		1797	33	272127	5404	164	Cunninghame Arm - Long Island
16.07.04		1815	18	275593	3466	193	Cunninghame Arm - Long Island
			67		11355	169	
	20.07.04	1820	9	276240	647	72	At 0700 hours 20.07.04 shift to Cunninghame Arm - Bullock Island
23.07.04		1835	20	278790	2550	128	Cunninghame Arm - Bullock Island
30.07.04	29.07.04	1864	29	283615	4825	166	Cunninghame Arm - Bullock Island
	05.08.04	1891	27	288278	4663	173	Cunninghame Arm - Bullock Island
			85		12685	149	
06.08.04		1900	9	289929	1651	183	At 1200 hours 05.08.04 shift to Cunninghame Arm - Long Island
	09.08.04	1904	4	290568	639	160	Cunninghame Arm - Long Island
			13		2290	176	
13.08.04	12.08.04	1907	3	290922	354	118	1150 hours 09.08.04 to 12.08.04 repairs in North Arm 13.08.04 to
20.08.04		1931	24	295229	4307	179	Cunninghame Arm / Front Lake ?????
	24.08.04	1939	8	296596	1367	171	Cunninghame Arm
			35		6028	172	
27.08.04	26.08.04		13.8				At 1020 hours 24.08.04 shift to Hopetoun Channel
03.09.04			31.2				Hopetoun Channel
10.09.04	09.09.04		26				Hopetoun Channel
	15.09.04		20.4				
			91.4				
	16.09.04	1615		251036			At 0700 hours 16.09.04 shift to Cunninghame Arm - Long Island, resumed pumping to STS
17.09.04		1626	11	253219	2183	198	Cunninghame Arm - Long Island
24.09.04	23.09.04	1643	28	256208	2989	107	Cunninghame Arm - Long Island
01.10.04		1675	32	262438	6230	195	Cunninghame Arm - Long Island
			71		11402	161	
08.10.04	07.10.04	1700	25	266848	4410	176	At 0700 hours 04.10.04 shift to Cunninghame Arm - Bullock Island
	14.10.04	1723	23	272255	5407	235	
			48		9817	205	
15.10.04		1732	9	274145	1890	210	At 0950 hours 14.10.04 shift to Cunninghame Arm - Long Island
22.10.04	21.10.04	1761	29	279445	5300	183	Cunninghame Arm - Long Island
			38		7190	189	
	25.10.04	1615		251033			At 0700 hours 25.10.04 shift to Reeve Channel, pump into Rigby Island riser also computer program change
29.10.04		1623	8	253360	2327	291	Reeve Channel
05.11.04		1643	28	257064	3704	132	Reeve Channel
12.11.04		1672	29	263350	6286	217	Reeve Channel
	16.11.04	1687	15	266613	3263	218	Reeve Channel
			80		15580	195	
19.11.04	18.11.04	1698	11	269222	2609	237	At 0700 hours 17.11.04 shift to Cunninghame Arm - Long Island
26.11.04		1730	32	277445	8223	257	Cunninghame Arm - Long Island
03.12.04	02.12.04	1743	13	281879	4434	341	Cunninghame Arm - Long Island
	06.12.04	2727		0			Computer reset
	10.12.04	2753	26	630	630	24	
			82		15896	194	
10.12.04		2755	2	869	239	120	At 1030 hours 10.12.04 shift to Cunninghame Arm - Bullock Island
17.12.04	15.12.04	2775	20	2942	2073	104	16.12.04 tow dredge Paynesville for annual slipping
			22		2312	105	
24.12.04							CSD at slipway
31.12.04							CSD at slipway
07.01.05							CSD at slipway
14.01.05							CSD at slipway
21.01.05							CSD at slipway
28.01.05							CSD at slipway
04.02.05							CSD at slipway
11.02.05	10.02.05	2779	4	3789	569	142	Cunninghame Arm - Long Island
18.02.05		2811	32	7912	4123	129	Cunninghame Arm - Long Island
25.02.05	24.02.05	2836	25	11172	3260	130	Cunninghame Arm - Long Island
04.03.05		2871	35	15974	4802	137	Cunninghame Arm - Long Island
			96		12754	133	
11.03.05	10.03.05	2897	26	19212	3238	125	At 0700 hours 07.03.05 shift to Cunninghame Arm - Bullock Island
18.03.05		2924	27	22595	3383	125	Cunninghame Arm - Bullock Island
	22.03.05	2939	15	24577	1982	132	Cunninghame Arm - Bullock Island
			68		8603	127	
25.03.05	23.03.05	2945	6	25490	913	152	At 0700 hours 23.03.05 shift to Cunninghame Arm - Long Island
01.04.05		2972	27	28772	3282	122	Cunninghame Arm - Long Island
08.04.05	07.04.05	2993	21	31451	2679	128	Cunninghame Arm - Long Island
15.04.05	12.04.05	3008	15	33222	1771	118	Cunninghame Arm - Long Island + work on STS pumps
22.04.05	21.04.05	3022	14	35003	1781	127	Work on STS pumps + Cunninghame Arm - Long Island
29.04.05		3051	29	38475	3472	120	Cunninghame Arm - Long Island
			112		13898	124	
06.05.05	05.05.05	3073	22	41228	2753	125	At 0830 hours 02.05.05 shift to Cunninghame Arm - Bullock Island
13.05.05		3110	37	44901	3673	99	Cunninghame Arm - Bullock Island
	17.05.05	3120	10	45671	770	77	Cunninghame Arm - Bullock Island
			69		7196	104	
20.05.05	18.05.05	3126	6	46239	568	95	At 1130 hours 17.03.05 shift to Cunninghame Arm - Long Island
Totals for 2004/2005		1378	980.4		137290	140	47 weeks > Total for 52 weeks = 151.895m3